

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER CY 2015**

Province, City or Municipality: **PROVINCE OF MISAMIS OCCIDENTAL**

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
<i>Social Development (pls list down specific projects) - NONE</i>								
1. Procurement of Two Units Brand New Heavy Equipment	Oroquieta City	19,999,998.00	March 27, 2015	July 27, 2015				For Delivery
<i>Economic Development (pls list down specific projects)</i>								
1. Construction of MOAP Function Hall Phase 1 and 2	MOAP, Sinacaban	11,202,137.18	June 13, 2014	June 5, 2015	95%	6,378,357.98	none	Substantially Completed
2. Improvement of MOPAC - Repair/Rehab of MOPAC Bleachers 1 & 2	Oroquieta City	4,375,584.40	March 27, 2015	August 27, 2015	68%	2,617,891.02	none	On-going
<i>Environmental Management (pls list down specific projects) - NONE</i>								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD.
MARY ANN A. SECANG
Provincial Budget Officer

SGD.
HERMINIA M. RAMIRO
Provincial Governor

*Note: Columns 1 to 5 are attested as to veracity and correctness of data by the BAC Secretariat.
Columns 6 to 9 are attested as to veracity and correctness of data by the Provincial Engineer.*