

20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER CY 2015

Province, City or Municipality: **PROVINCE OF MISAMIS OCCIDENTAL**

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)
Social Development (pls list down specific projects) - NONE								
Economic Development (pls list down specific projects)								
1. Concreting of Calamba-Siloy Provincial Road Calamba, Misamis Occidental	Calamba, Misamis Occidental	7,924,542.47	Dec. 29, 2015	April 4, 2016				Not yet started
1. Rehabilitation of Swimming Pool & Facilities of MOPAC	Oroquieta City	14,873,645.96	August 17, 2015	December 4, 2015	89.10%	7,136,216.72	none	On-going
2. Installation of Rubberized Oval Track System of MOPAC	Oroquieta City	52,039,343.51	Aug. 31, 2015	Jan. 29, 2016	85.15%	4,269,002.19	none	On-going
3. Concreting of Sibaroc-Guintomoyan Road	Jimenez, Mis. Occ.	5,945,974.98	August 25, 2015	Dec. 30, 2015	57.40%	5,326,194.60	none	On-going
4. Concreting of Maular-Monterico Provincial Road	Oroquieta City	7,921,219.62	October 26, 2015	March 23, 2016	80%	No billing yet	none	On-going
Environmental Management (pls list down specific projects) - NONE								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

SGD.
MARY ANN A. SECANG
Provincial Budget Officer

SGD.
HERMINIA M. RAMIRO
Provincial Governor

Note: Columns 1 to 5 are attested as to veracity and correctness of data by the BAC Secretariat.
Columns 6 to 9 are attested as to veracity and correctness of data by the Provincial Engineer.